

Cross Connection Control Performance Test

Safety and Buildings Division P.O. Box 7302 Madison, WI 53707-7302 Fax: (608) 267-9723 TTY: (608) 264-8777

http://www.commerce.state.wi.us

Regulated Object Number:						iscorisiri.gov
	Personal inform	nation you provi	ide may be	e used for secondary purposes [Privacy Law, s.1504 (1)(m)].	
OWNER INFORMATION	Please print	clearly in bal	lpoint pe	en. Additional information	on back page.	
Owner Name	•			Address		
City	State	Zip Code	Owner's	s Contact Person	Telephone Number ()	
FACILITY INFORMATION						
Facility Name			Street A	Address		
City		Zip Code	County			
Assembly Location						
Manufacturer			Model		Serial Number	
Size Assen	nbly Type	□RP	⊥ □ RP D	etector \square	PVB/SVB	
INITIAL TEST RP relief valve Opened at Did not open	PSID	1 ST check □ Closed □ Leaked	tight I		2 nd check □ Closed tight □ Leaked	
		Static		PSID	Static	PSID
FINAL TEST Opened at	PSID	☐ Closed Static		PSID	□Closed tight Static	PSID
DETECTOR BYPASS ASSE	MRI Y INITIAI	TEST				
RP relief valve Opened at Did not open		1 ST check ☐ Closed ☐ Leaked Static	tight I	PSID	2 nd check □ Closed tight □ Leaked Static	PSID
Opened at		Closed □ Closed Static		PSID	☐ Closed tight Static	PSID
PRESSURE VACUUM BREAKER INITIAL TEST PRESSURE VACUUM					<u> </u>	
<u>Air inlet valve</u> Opened at	inlet valve Chec ened at PSID C			Air inlet valve Opened atP	Check Valve	ght
☐ Did not open	□ Le Stat	eaked ic	_PSID		Static	PSID
ASSEMBLIES IN FIRE PROTECTION SYSTEMS Forward Flow Test Note: Include hose stream demand where applicable						
Designed flow rateGPM			Actual flow rate	eGPM		
Indicating Control Valves ☐ No. one control valve open ☐ No. two control valve open Valve supervision: ☐ Tamper switch ☐ Locked						
Part (s) Replaced/Comments						
I HEREBY CERTIFY THE TEST RESULTS ARE TRUE AND THE TEST WAS CONDUCTED BY ME PERSONALLY.						
Tester Name (print)				Registration No.	Time of D	Day
Tester Signature				Phone No.	D	ate

OWNER INFORMATION

The backflow preventer is a mechanical device designed to protect the potable water supply system from being contaminated. There is a physical connection to equipment or water of either unknown or questionable quality, thereby requiring the installation of the backflow preventer. In order to ensure that this device is working as designed, it must be periodically tested.

A test shall be conducted on each backflow preventer prior to it being put into service, after any repairs, and a minimum of once a year thereafter.

It is the responsibility of the owner to make sure the device is tested. The test shall be performed by a department registered Cross Connection Control Device tester.

<u>OWNER'S CONTACT PERSON:</u> The owner's contact person is the name of the person responsible for the backflow preventer maintenance and records. (**Note: Please provide full name.**)

OLD VALUE REPLACEMENT INFORMATION

If this test is for a replacement valve, please include all information for the replacement valve on this form. The manufacturer, model no., serial no., size, and the assembly type of the "old" valve must included on the comment line of this form.

MINIMUM REQUIREMENTS FOR PASSING TEST

RP and RP Detector

- The first check must close tight, and the minimum static PSID must be 3 PSID greater than the recorded relief valve opening PSID.
- The second check must close tight, and have a minimum static 1 PSID.
- The relief valve must open at a minimum static 2 PSID.
- The relief valve must not be leaking upon completion of test.

Pressure Vacuum Breaker/SVB

- The air inlet valve must open at a minimum static 1 PSID.
- The check valve must close tight, and have a minimum static 1 PSID.